

START-UP CHECKLIST (Vitronics Soltec Units Only)

Start Up Procedures Checklist

Company: _____

Address: _____

City, State, Zip _____

Building Number: _____

Phone Number: _____

Contact Name: _____

Date Performed: _____

Chiller Serial Number: _____

Chiller model Number: _____

YES

Chiller location allows proper air flow and accessibility for maintenance?

Chiller is not located near a heat source?

Field piping sized and installed according to spec's?

Water level in reservoir is correct?

Glycol ratio is correct per Vitronics spec?

Water/glycol level is within specification?

Correct voltage?

YES

All refrigeration valves open?

Field wiring is correct and to print?

Electrical connections tight?

START CHILLER

Are pump and fan motors rotating in the correct direction?

Are amp draws within spec?

Comments:

Customer Signature:

Date:

Contractor:

Address:

City, State, Zip:

Phone/Fax:

Contractor Signature:

Date:

Note: Please submit this form and Invoice to:
Dimplex Thermal Solutions
Attn: Service Coordinator
2625 Emerald Drive
Kalamzoo, MI 49001-4542

Phone: (269) 349-6800
Fax: (269) 349-8951