

Dimplex

Thermal Solutions

INSTALLER RESPONSIBILITY PRE-START-UP CHECKLIST (Vitronics Soltec Units Only)

Use only the services of a qualified refrigeration mechanic for inspection and maintenance checks or service operations.

- Chiller location allows proper airflow and accessibility for maintenance.
- Chiller is not located near a heat source.
- Field piping sized and installed according to specifications.
- Water/ glycol level in reservoir is correct.
- Glycol concentration is adequate per Vitronics spec.
- Incoming power requirements match chiller power requirements.
- Field wiring is correct and to print.
- Electrical connections are tight.

Signature of Installer

Date

Serial #